

Skylight Strip Quote/Order Form

Date:	/ /	Order No.:		Job Name:	
Company Name:					
Order Contact Name:			Order Contact Phone:		
Order Contact Email/Fax:					
Invoice Address:					
Delivery Address:					
Site Contact:			Site Contact Phone:		

1. Quote / Order	Quote:	<input type="checkbox"/>	Order:	<input type="checkbox"/>
------------------	--------	--------------------------	--------	--------------------------

1. Skylight Kit Combinations (Includes materials to install 1 x skylight per kit)

Type	Details	Qty.	Cut to Length (please specify length required)
Spacemaker/Versalink 1000: 4m Kit	Top Fibreglass Strip Twinwall Bottom Diffuser Strip 2 x 4000mm T-Bars Foam Infill Pair Stormtite Stitching Screws Rivets Twinwall Sealer Tape		
Spacemaker/Versalink 1000: 6m Kit	Top Fibreglass Strip Twinwall Bottom Diffuser Strip 2 x 6000mm T-Bars Foam Infill Pair Stormtite Stitching Screws Rivets Twinwall Sealer Tape		
Spacemaker/Versalink 1000: 8m Kit	Top Fibreglass Strip Twinwall Bottom Diffuser Strip 4 x 4000mm T-Bars Foam Infill Pair Stormtite Stitching Screws Rivets Twinwall Sealer Tape		
Corrolink-S: 4m Kit	Top Fibreglass Strip Twinwall Bottom Diffuser Strip 2 x 4000mm T-Bars Foam Infill Strip Stormtite Stitching Screws Rivets Twinwall Sealer Tape		
Corrolink-S: 6m Kit	Top Fibreglass Strip Twinwall Bottom Diffuser Strip 2 x 6000mm T-Bars Foam Infill Strip Stormtite Stitching Screws Rivets Twinwall Sealer Tape		
Corrolink-S: 8m Kit	Top Fibreglass Strip Twinwall Bottom Diffuser Strip 4 x 4000mm T-Bars Foam Infill Strip Stormtite Stitching Screws Rivets Twinwall Sealer Tape		

Alternatively, you can order items required individually below:

3. Fibreglass Top & Twinwall Bottom

Type	Length	Qty.	Cut to Length (please specify length required)
Spacemaker/ Versalink 1000 Top Fibreglass Strip	4m*		
	6m*		
	8m*		
Corrolink-S Top Fibreglass Strip	4m*		
	6m*		
	8m*		
Twinwall Diffuser Bottom Strip	4m*		
	6m*		
	8m*		

*Please note: you will be purchasing full lengths. We will cut these to your required lengths and you will be provided with any offcuts.

4. Accessories

Type	Qty.	Type	Qty.
Spacemaker Foam Infill (Pair: Front & Back)		Twinwall Sealer Tape (50m Roll)	
Versalink 1000 Foam Infill (Pair: Front & Back)		Stitching Screws - 50 pack Surfmist Storm-Tite 25mm	
Corrolink-S Foam Infill (915mm Strip 1/Skylight)		Silicone: Clear/White (Please Circle)	
Aluminium T-Bar White - 40 x 50mm	4m 6m	Rivets, White - 100 pack 3.2mm dia x 9.5mm	
Spacemaker/Versalink 1000 Accessory Bag: Foam Infill Pair 35 x Stormtite Stitching Screws 60 x Rivets 1m Twinwall Sealer Tape			
Corrolink-S Accessory Bag: Foam Infill Strip 35 x Stormtite Stitching Screws 60 x Rivets 1m Twinwall Sealer Tape			

What you need:

- Fibreglass profiled top strip (4m, 6m & 8m only) - cut to match overall top sheet length, if required
- Twin wall bottom diffuser ceiling strip (4m, 6m & 8m only) - cut to match ceiling length, if required
- T-bar aluminium extrusions (4m & 6m only) - require 2 x T-Bars per light strip, either side of bottom diffuser strip
- Twin wall seal tape - require 460mm for each Skylight
- Foam infills (Spacemaker = 2 piece set per skylight, Corrolink-S = 1 piece per skylight, cut to size onsite)
- Stormtite Screws - fixed through profile/crest at 600mm centres, along both sides of the fibreglass profiled top strip
- Blind Rivets - fixed through T-Bar at 300mm centres
- Silicone - run bead of silicone along top of horizontal section of T-Bar prior to pressing Twinwall into place and along Z Flashing prior to pressing foam infill into place

Please request and review engineering specifications prior to ordering skylights